Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No: Third and Final Bill (For Other Works) Date.....20

Division: Project Sub-Division: Project Sub Division

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional Work Code: 011-17-000016

Schedule Docket No. Head of Account: Est.Cost-300.00 Lakhs

Name of Work: **"Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division".**

Name of Contractor and Full Address: **Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.**

Reference to Agreement No: **EE(Project)/Ynk Zone/WO/16/18-19** Date: **03-10-2018**

Certified that the measurements were taken by me on 31/08/2020 and recorded of Pages 439201 to 439242 of measurement Book No. 23/19-20 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 31/08/2020 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Asst. Executive Engineer / Sub-Division Officer

Project Division
Yelahanka Zone
BBMP, Bangalore - 92

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	8369000-00
2)	Deduct amount to be held in reserve being .....percent Rs.....	84000-00
3)	" Balance	7471723-00
4)	Deduct Payment:	
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of	(less) 7471723-00
	b) Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	56480-00
5)	Balance being unpaid value of work done held in reserve.	8400-00
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	less 84000-00
7)	Net amount due to or from Contractor unadjustments items.	382326-00
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted	7986674-00

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands) (For use in the Office)

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Stamp

Head of Account.....-3111.....

Audited & Admitted for Rs. 8369000

Passed for Rs. 7986674-00

Paid To C.N.S. Murthy

By Adjustment Rs. 382326-00

Executive Engineer

Initials of Officer making payment

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division

Client	Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore-560 079

ABSTRACT

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
1	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the esavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document (Quantity Upto 125%)	cum	674.86	329.00	222029	843.58	329.00	277536	0.00	329.00	0.00	843.58	277536
	Quantity Above 125%					923.72	329.85	304686	0.00	329.85	0.00	923.72	304686
2	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document (Quantity Upto 125%)	cum	44.05	2456.00	108187	55.06	2456.00	135234	0.00	2456.00	0.00	55.06	135234
	Quantity Above 125%					15.77	2463.94	38863	0.00	2463.94	0.00	15.77	38863
3	Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregate @ 0.51cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document (Quantity Upto 125%)	cum	67.51	5676.00	383187	84.39	5676.00	478983	0.00	5676.00	0.00	84.39	478983
	Quantity Above 125%					81.11	5672.66	460099	0.00	5672.66	0.00	81.11	460099
4	Providing and laying in position plain cement concrete of mix 1:4:8(1:4:8) with OPC cement @ 150kgs, with 20mm and down size graded granite metal coarse aggregates @0.87cum and fine aggregates @ 0.51cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document (Quantity Upto 125%)	cum	151.54	6345.00	961521	189.43	6345.00	1201902	0.00	6345.00	0.00	189.43	1201902
	Quantity Above 125%					9.68	6341.68	61381	0.00	6341.68	0.00	9.68	61381

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
5	Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerddressed in courses not less than 20 cms high, bond stones at 2m apart in each course including cost of materials, labour, curing completeas per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document	cum	17.50	4882.00	85435	0.73	4882.00	3559	0	4882	0	0.73	3559
6	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document (Quantity Upto 125%)	cum	198.94	148.00	29443	248.68	148.00	36804	0.00	148.00	0.00	248.68	36804
	Quantity Above 125%					1291.69	148.02	191199	0.00	148.02	0.00	1291.69	191199
7	Providing and [illegible] centering, shuttering, strutting, propping etc , and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications and as per the directions of the Engineer in charge of the work . ---- All terms and conditions are as per Tender Document (Quantity Upto 125%)	Sqm	427.32	269.00	114949	534.15	269.00	143686	0.00	269.00	0.00	534.15	143686
	Quantity Above 125%					517.29	269.24	139273	0.00	269.24	0.00	517.29	139273
8	Providing and [illegible] centering, shuttering, strutting, propping etc , and removal of form work for vertical surface such as walls at any storey / floor including attached pilasters, buttresses, plinth and string course etc of RC concrete, labour complete as per specification [illegible] as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document (Quantity Upto 125%)	Sqm	95.73	342.00	32740	119.66	342.00	40925	0.00	342.00	0.00	119.66	40925
	Quantity Above 125%					318.68	341.50	108831	0.00	341.50	0.00	318.68	108831
9	[illegible] centering, shuttering, strutting, propping etc , and removal of form work for [illegible] beams, joist and slabs, square / rectangular [illegible] including cost of all materials, labour complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document (Quantity Upto 125%)	Sqm	359.07	426.00	152964	448.84	426.00	191205	0.00	426.00	0.00	448.84	191205
	Quantity Above 125%					221.72	426.59	94584	0.00	426.59	0.00	221.72	94584

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
10	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR)- All terms and conditions are as per Tender Document	Sqm	185.79	432.00	80261	0.00	432.00	0	154	432	66484.80	153.90	66485
11	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) All terms and conditions are as per Tender Document	Sqm	185.79	438.00	81376	0.00	438.00	0	165	438	72401	165.30	72401
12	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work (HEADROOM) All terms and conditions are as per Tender Document	Sqm	33.60	443.00	14885	0.00	443.00	0	0	443	0	0.00	0
13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and like, thickness upto 200 mm including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work. (AREA BASED ON FLOOR) All terms and conditions are as per Tender Document (Running Upto 135%)	Sqm	1598.67	365.00	583515	1318.02	365.00	481078	0	365	0	1318.02	481078
									0	364.81	0	0.00	0
14	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and like, thickness upto 200 mm including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work. (AREA BASED ON FLOOR) All terms and conditions are as per Tender Document	Sqm	620.43	370.00	229559	0.00	370.00	0	712	370	263298	711.62	263298

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
15	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) All terms and conditions are as per Tender Document	Sqm	620.43	375.00	232661	0.00	375.00	0	620	375	232661	620.43	232661
16	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work . (HEADROOM) All terms and conditions are as per Tender Document	Sqm	34.16	382.00	13049	0.00	382.00	0	0	382	0	0.00	0
17	Providing and [illegible] centering, shuttering, strutting, propping etc , for edges of slabs and breaks in floors including cost of all materials labour complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND & BASEMENT FLOOR) All terms and conditions are as per Tender Document (Quantity Upto 1335)	Sqm	36.32	790.00	28693	34.33	790.00	27118	0.0	790	0.0	34.33	27118
	Quantity Above 1335								0.0	790.23	0.0	0.00	0
18	Providing and [illegible] centering, shuttering, strutting, propping etc , for edges of slabs and breaks in floors including cost of all materials labour complete as per specifications and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) All terms and conditions are as per Tender Document	Sqm	16.34	795.00	12990	0.00	795.00	0	16	795	12990	16.34	12990
19	Providing and [illegible] centering, shuttering, strutting, propping etc , for edges of slabs and breaks in floors including cost of all materials labour complete as per specifications and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) All terms and conditions are as per Tender Document	Sqm	16.34	802.00	13105	0.00	802.00	0	13	802	10716	13.36	10716
20	Providing and [illegible] centering, shuttering, strutting, propping etc , for edges of slabs and breaks in floors including cost of all materials labour complete as per specifications and as per the directions of the Engineer-in-charge of the work . (HEADROOM) All terms and conditions are as per Tender Document	Sqm	3.51	807.00	2833	0.00	807.00	0	0	807	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
21	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons and as per the directions of the Engineer-in-charge of the work (GROUND & BASEMENT FLOOR) All terms and conditions are as per Tender Document	Sqm	958.51	298.00	285636	473.90	298.00	141222	471	298	140331	944.81	281554
22	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) All terms and conditions are as per Tender Document	Sqm	500.82	303.00	151748	0.00	303.00	0	0	303	0	0.00	0
23	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) All terms and conditions are as per Tender Document	Sqm	500.46	309.00	154642	0.00	309.00	0	0	309	0	0.00	0
24	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons and as per the directions of the Engineer-in-charge of the work (THIRD FLOOR) All terms and conditions are as per Tender Document	Sqm	29.04	315.00	9148	0.00	315.00	0	0	315	0	0.00	0
25	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons and as per the directions of the Engineer-in-charge of the work (TERRACE FLOOR (excluding landing) except Lift Machine Room) All terms and conditions are as per Tender Document	Sqm	142.92	554.00	79178	35.47	554.00	19652	34	554	18902	69.59	38555

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
26	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) All terms and conditions are as per Tender Document	Sqm	30.57	559.00	17089	0.00	559.00	0	0	559	0	0.00	0
27	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) All terms and conditions are as per Tender Document	Sqm	30.57	564.00	17241	0.00	564.00	0	0	564	0	0.00	0
28	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	24.60	315.00	7749	0.00	315.00	0	0	315	0	0.00	0
29	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	34.50	320.00	11040	0.00	320.00	0	0	320	0	0.00	0
30	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	30.36	326.00	9897	0.00	326.00	0	0	326	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
31	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc. , including edges including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work . (HEADROOM) -- All terms and conditions are as per Tender Document	Sqm	0.96	332.00	319	0.00	332.00	0	0	332	0	0.00	0
32	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and First Floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document (Quantity Upto 125%)	Cum	156.22	7255.00	1133376	195.28	7255.00	1416720	0	7255	0	195.28	1416720
	Quantity Above 125%					547.06	7250.80	3966626	0	7251	0	547.06	3966626
33	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in Ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (as brick work) including attached plasters ,columns, pillars, posts, struts, buttress, string or lacing courses , parapets, coping, bed blocks, anchor blocks, plain window cills, fillets including cost of all materials, labour, HOM of machinery, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND & [illegible] All terms and conditions are as per Tender Document (Quantity Upto 125%)	Cum	55.98	7426.00	415707	69.98	7426.00	519634	0	7426	0	69.98	519634

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
	Quantity Above 125%					9.78	7420.97	72577	0	7421	0	9.78	72577
34	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in First Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars, posts, struts. butters, string or lacing courses , parapets, coping, bed blocks, anchor blocks ,plain window cills, fillets including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.ets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Cum	32.19	7485.00	240942	0.00	7485.00	0	21	7485	155512	20.78	155512
35	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in Ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars, posts, struts. butters, string or lacing courses , parapets, coping, bed blocks, anchor blocks ,plain window cills, fillets including cost of all materials, labour, HOM of machinery, curing, complete as per specifications ets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Cum	32.20	7542.00	242852	0.00	7542.00	0	24	7542	182954	24.26	182954

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
36	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in Ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars, posts, struts. butters, string or lacing courses , parapets, coping, bed blocks, anchor blocks ,plain window cills, fillets including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.ets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (HEADROOM) -- All terms and conditions are as per Tender Document	Cum	3.26	7600.00	24776	0.00	7600.00	0	0	7600	0	0.00	0
37	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar,with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges) Ready mixed cement for concrete for beams,staircase,and roof with M-25 and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document.	Cum	726.27	7075.00	5138360	324.73	7075.00	2297434	324	7075	2294338	649.01	4591772
38	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	19.23	599.00	11519	0.00	599.00	0	0	599	0	0.00	0
39	KSRB 4.2.11 Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	27.00	605.00	16335	0.00	605.00	0	0	605	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
40	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	23.76	610.00	14494	0.00	610.00	0	0	610	0	0.00	0
41	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work (HEADROOM) -- All terms and conditions are as per Tender Document	Sqm	0.72	616.00	444	0.00	616.00	0	0	616	0	0.00	0
42	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND & BASEMENT FLOOR) ---- All terms and conditions are as per Tender Document (Quantity Upto 125%)	tonne	75.00	56950.00	4271250	93.75	56950.00	5339063	0	56950	0	93.75	5339063
	Quantity Above 125%					47.50	70639.64	3355179	65.7	70640	4643732	113.24	7998911
43	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) -- All terms and conditions are as per Tender Document	tonne	26.77	57500.00	1539275	0.00	57500.00	0	5	57500	274717	4.78	274717

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
44	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) -- All terms and conditions are as per Tender Document	tonne	26.73	58218.00	1556167	0.00	58218.00	0	0	58218	0	0.00	0
45	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (HEADROOM) -- All terms and conditions are as per Tender Document	tonne	1.90	58600.00	111340	0.00	58600.00	0	0	58600	0	0.00	0
46	Providing and constructing load bearing wall with precast solid concrete blocks of size 400X400X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND & BASEMENT FLOOR) -- All terms and conditions are as per Tender Document	Sqm	711.51	1092.00	776969	0.00	1092.00	0	0	1092	0	0.00	0
47	Providing and constructing load bearing wall with precast solid concrete blocks of size 400X400X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	274.41	1127.00	309260	0.00	1127.00	0	0	1127	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
48	Providing and constructing load bearing wall with precast solid concrete blocks of size 400X400X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	352.37	1162.00	409454	0.00	1162.00	0	0	1162	0	0.00	0
49	Providing and constructing load bearing wall with precast solid concrete blocks of size 400X400X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work (HEADROOM) -- All terms and conditions are as per Tender Document	Sqm	29.76	1197.00	35623	0.00	1197.00	0	0	1197	0	0.00	0
50	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	158.65	835.00	132473	0.00	835.00	0	0	835	0	0.00	0
51	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	123.78	869.00	107565	0.00	869.00	0	0	869	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
52	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	82.65	905.00	74798	0.00	905.00	0	0	905	0	0.00	0
53	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	394.11	257.00	101286	0.00	257.00	0	0	257	0	0.00	0
54	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	383.15	268.00	102684	0.00	268.00	0	0	268	0	0.00	0
55	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	565.65	280.00	158382	0.00	280.00	0	0	280	0	0.00	0
56	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work (HEADROOM) -- All terms and conditions are as per Tender Document	Sqm	68.91	292.00	20122	0.00	292.00	0	0	292	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
57	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work (GROUND & BASEMENT FLOOR) -- All terms and conditions are as per Tender Document	Sqm	1650.56	192.00	316908	0.00	192.00	0	0	192	0	0.00	0
58	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	754.13	197.00	148564	0.00	197.00	0	0	197	0	0.00	0
59	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	809.87	204.00	165213	0.00	204.00	0	0	204	0	0.00	0
60	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work (HEADROOM) -- All terms and conditions are as per Tender Document	Sqm	107.37	209.00	22440	0.00	209.00	0	0	209	0	0.00	0
61	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specification and as per the directions of the Engineer-in-charge of the work (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	119.37	206.00	24590	0.00	206.00	0	0	206	0	0.00	0
62	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specification and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	32.22	212.00	6831	0.00	212.00	0	0	212	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
63	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, incldng cost of materials, labour, curing complete as per specification and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	24.51	217.00	5319	0.00	217.00	0	0	217	0	0.00	0
64	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work . -- All terms and conditions are as per Tender Document	Sqm	4129.37	207.00	854780	0.00	207.00	0	0	207	0	0.00	0
65	providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty . Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of alll mateerial cost of labour and scaffolding etc. ,complete as per specification and as per the directions of the Engineer-in-charge of the work . -- All terms and conditions are as per Tender Document	Sqm	8863.12	65.00	576103	0.00	65.00	0	0	65	0	0.00	0
66	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Sqm	3321.93	82.00	272398	0.00	82.00	0	0	82	0	0.00	0
67	Extra over Above for applying oil bound washable distemper on ceiling and / or sloping roof as per specifications and as per the directions of the Engineer-in-charge of the work . -- All terms and conditions are as per Tender Document	Sqm	4038.95	89.00	359467	0.00	89.00	0	0	89	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
68	Providing and finishing external walls in two coats with waterproof cement paint of approved brand with primer and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	418.71	97.00	40615	0.00	97.00	0	0	97	0	0.00	0
69	Providing and finishing external walls in two coats with waterproof cement paint of approved brand with primer and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	417.65	105.00	43853	0.00	105.00	0	0	105	0	0.00	0
70	Providing and finishing external walls in two coats with waterproof cement paint of approved brand with primer and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR)	Sqm	596.01	111.00	66157	0.00	111.00	0	0	111	0	0.00	0
71	Providing and finishing external walls in two coats with waterproof cement paint of approved brand with primer and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work (HEADROOM) -- All terms and conditions are as per Tender Document	Sqm	69.87	119.00	8315	0.00	119.00	0	0	119	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
72	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete and as per the directions of the Engineer-in-charge of the work . (GROUND & BASEMENT FLOOR) -- All terms and conditions are as per Tender Document	Sqm	40.05	4650.00	186233	0.00	4650.00	0	0	4650	0	0.00	0
73	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	22.05	4652.00	102577	0.00	4652.00	0	0	4652	0	0.00	0
74	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	22.05	4653.00	102599	0.00	4653.00	0	0	4653	0	0.00	0
75	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 600x 600x 10 mm thick fixed on existing flooring withspecial adhesive for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc complete as per specification and as per the directions of the Engineer-in-charge of the work (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	483.65	1246.00	602628	0.00	1246.00	0	0	1246	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
76	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 600x 600x 10 mm thick fixed on existing flooring withspecial adhesive for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc complete as per specification and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	589.00	1248.00	735072	0.00	1248.00	0	0	1248	0	0.00	0
77	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 600x 600x 10 mm thick fixed on existing flooring withspecial adhesive for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc complete as per specification and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	623.05	1250.00	778813	0.00	1250.00	0	0	1250	0	0.00	0
78	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 600x 600x 10 mm thick fixed on existing flooring withspecial adhesive for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc complete as per specification and as per the directions of the Engineer-in-charge of the work (HEADOOM) -- All terms and conditions are as per Tender Document	Sqm	9.36	1251.00	11709	0.00	1251.00	0	0	1251	0	0.00	0
79	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	23.54	1371.00	32273	0.00	1371.00	0	0	1371	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
80	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	5.76	1373.00	7908	0.00	1373.00	0	0	1373	0	0.00	0
81	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	5.78	1375.00	7948	0.00	1375.00	0	0	1375	0	0.00	0
82	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	118.82	1730.00	205559	0.00	1730.00	0	0	1730	0	0.00	0
83	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	37.59	1733.00	65143	0.00	1733.00	0	0	1733	0	0.00	0